



**2005 Hurricane Season
USACE-internal RAP Workshop
17-19 Jan 06**

**Critical Facilities/
Temp Public Structures
Focus Group**

**Proposed
RAP Courses of Action (COA)**



Critical Facilities/Temp Public Structures

Proponent: MVD (Pat Tucker)

Issue	Proposed COA	Lead/PDT
1. <u>Scope of Mission, and Coordination Requirements not in Place Prior to Disaster -</u> <u>Define Mission Goals and Interim Guidance</u> <u>= (Intergovernmental).</u>	•01/Mar/06: Form PDT •30/Mar/06: Draft Scope of Mission Reqs, 2006 Execution Strategy, & Prescribed Mission Assignment •01/Apr/06: Staff Draft to Field for Comments (Comments Back by 15 Apr 2006) •30/Apr/06: Incorporate Comments for Final Draft. Staff through HQ •15/May/06: Send Interim Guidance to Field. •1/Jun/06 - 30/Dec/06: Identify funding reqs. Formulate long-term strategy. Update Guidebook, Conduct	FEMA & USACE HQ Lead SAD, MVD, SWD Members

PRIORITY: _____



Critical Facilities/Temp Public Structures

Proponent: MVD (Pat Tucker)

Issue	Proposed COA	Lead/PDT
2. <u>Scope of Mission, and Coordination Requirements not in Place Prior to Disaster -</u> <u>Confusion Between Areas Covered By FEMA Public Assistance and Direct Federal Assistance- (Intergovernmental).</u>	•01/Mar/06: Form PDT •30/Mar/06: Draft Scope of Mission Reqs, 2006 Execution Strategy, & Prescribed Mission Assignment •01/Apr/06: Staff Draft to Field for Comments (Comments Back by 15 Apr 2006) •30/Apr/06: Incorporate Comments for Final Draft. Staff through HQ •15/May/06: Send Interim Guidance to Field.	FEMA & USACE HQ Lead



Critical Facilities/Temp Public Structures

Proponent: MVD (Pat Tucker)

Issue	Proposed COA	Lead/PDT
3. <u>Scope of Mission, and Coordination Requirements not in Place Prior to Disaster - A Multi-State or Regional Approach to Mission Needed (Approach not Same in MS and LA) - (Intergovernmental).</u>	•01/Mar/06: Form PDT •30/Mar/06: Draft Scope of Mission Reqs, 2006 Execution Strategy, & Prescribed Mission Assignment •01/Apr/06: Staff Draft to Field for Comments (Comments Back by 15 Apr 2006) •30/Apr/06: Incorporate Comments for Final Draft. Staff through HQ •15/May/06: Send Interim Guidance to Field. •1/Jun/06 - 30/Dec/06: Identify funding reqs. Formulate long-term strategy. Update Guidebook, Conduct	FEMA & USACE HQ Lead SAD, MVD, SWD Members



Critical Facilities/Temp Public Structures

Proponent: MVD (Pat Tucker)

Issue	Proposed COA	Lead/PD T
4. <u>Mission Execution Strategy for 2006 Season - Utilize Existing Housing /Roofing PRT or Create New Mission-Specific PRT. - (USACE Internal).</u> PRIORITY: _____	•01/Mar/06: Form PDT •30/Mar/06: Draft Scope of Mission Reqs, and 2006 Execution Strategy •01/Apr/06: Staff Draft to Field for Comments (Comments Back by 15 Apr 2006) •30/Apr/06: Incorporate Comments for Final Draft. Staff through HQ •15/May/06: Send Interim Guidance to Field. •1/Jun/06 - 30/Dec/06: Identify funding reqs. Formulate long-term strategy. Update Guidebook, Conduct Training.	USACE HQ and SAD Lead



Critical Facilities/Temp Public Structures

Proponent: MVD (Pat Tucker)

Issue	Proposed COA	Lead/PD T
5. <u>Contracting Strategy for 2006 Season - ACI versus Smaller MSC-wide Contracts Versus Basic Ordering Agreement (BOA) - (USACE Internal).</u>	•01/Mar/06: Form PDT •30/Mar/06: Draft Scope of Mission Reqs, and 2006 Execution Strategy •01/Apr/06: Staff Draft to Field for Comments (Comments Back by 15 Apr 2006) •30/Apr/06: Incorporate Comments for Final Draft. Staff through HQ •15/May/06: Send Interim Guidance to Field. •1/Jun/06 - 30/Dec/06: Identify funding reqs. Formulate long-term Contracting Strategy (ACI). Update Guidebook, Conduct	FEMA USACE HQ Lead with Input from MVD, SAD, & SWD

PRIORITY: _____



Critical Facilities/Temp Public Structures

Proponent: MVD (Pat Tucker)

Issue	Proposed COA	Lead/PD T
6. <u>Contracting Strategy for 2006 Season - Contract Acquisition Strategy for Local-Only Contracts - (USACE Internal).</u>	•01/Mar/06: Form PDT •30/Mar/06: Draft Scope of Mission Reqs, and 2006 Execution Strategy •01/Apr/06: Staff Draft to Field for Comments (Comments Back by 15 Apr 2006) •30/Apr/06: Incorporate Comments for Final Draft. Staff through HQ •15/May/06: Send Interim Guidance to Field. •1/Jun/06 - 30/Dec/06: Identify funding reqs. Formulate long-term Contracting Strategy (ACI). Update Guidebook, Conduct	USACE HQ Lead with Input from MVD, SAD, & SWD

PRIORITY: _____



Critical Facilities/Temp Public Structures

Proponent: MVD (Pat Tucker)

Issue	Proposed COA	Lead/PD T
7. <u>Contract Specifications for 2006 Season</u> <u>- No Existing FEMA Specs for Temp Classrooms, Fire Stations, Police Stations, etc. (Utilize what was developed this year?) (Intergovernmental).</u>	•01/Mar/06: Form PDT •30/Mar/06: Draft Scope of Mission Reqs, and 2006 Execution Strategy •01/Apr/06: Staff Draft to Field for Comments (Comments Back by 15 Apr 2006) •30/Apr/06: Incorporate Comments for Final Draft. Staff through HQ •15/May/06: Send Interim Guidance to Field. •1/Jun/06 - 30/Dec/06: Identify funding reqs. Formulate long-term Contracting Strategy (ACI). Update Guidebook, Conduct	USACE HQ Lead with Input from MVD, SAD, & SWD

PRIORITY: _____

One Corp. serving the Army and the Nation



Critical Facilities/Temp Public Structures

Proponent: MVD (Pat Tucker)

Issue	Proposed COA	Lead/PD T
8. <u>Intergovernmental (FEMA, USACE, State, Local) Coordination on Mission Roles and Responsibilities - Separate Mission assignment?, State-Level Coordination of Permits, Reporting Requirements & Format - (Intergovernmental).</u>	•01/Mar/06: Form PDT •30/Mar/06: Draft Scope of Mission Reqs, and 2006 Execution Strategy •01/Apr/06: Staff Draft to Field for Comments (Comments Back by 15 Apr 2006) •30/Apr/06: Incorporate Comments for Final Draft. Staff through HQ •15/May/06: Send Interim Guidance to Field. •1/Jun/06 - 30/Dec/06: Identify funding reqs. Formulate Long-term Strategy. Update Guidebook, Conduct	FEMA, USACE HQ Lead



Critical Facilities/Temp Public Structures

Proponent: MVD (Pat Tucker)

Success	Recommendation and Recommended Lead	Obstacles
<u>1. Utilization of Hired Labor, FEST, Retired Annuitants, and Facility Engineering Teams brought Needed Manpower to Fight.</u> — USACE Internal Priority:	Recommend Standardization Of Processes to Acquire these Resources. Mission -Specific Training Could also Enhance Their Value.	Cost and Time Until Hurricane Season are potential impediments that may hinder success.